

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - EOAT -Phase VIII - Warangal District - Package No.AP-VIII-2109 "Road from PWD Road to Neelavancha, Gudur (M) in Warangal District" - Post-Facto Extension of Agreement Time without penalty from 1-7-2011 to 31-12-2011 - Orders - Issued.

-----  
PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 305

Dated:21-02-2012.

Read:-

From the ENC(PR), PMGSY, Hyd, Lr.No.W16/DEE.IV/ PMGSY  
Ph.VIII 2109/EOAT/2012, dated 28-01-2012.

>><<

**ORDER**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Post-Facto Extension of Agreement Time from 1-7-2011 to 31-12-2011 for a period of 184 days without penalty as the delay is not attributed to the contractor, as the delay is caused due to Land dispute for construction of Bridge, delay caused in payment for want of according EOAT and supplementary agreement could not be executed speedily and rainy season in respect of work "Road from PWD Road to Neelavancha, Gudur (M) in Warangal District" under PMGSY Phase VIII Package No.AP VIII-2109.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad  
The Superintending Engineer (PR), Warangal District.

Copy to:

The PS to Minister for PR &RWS.  
Sc/Sf.

//FORWARDED BY ORDER//

SECTION OFFICER.